COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO FARK FENCING AND OTHER WORKS IN WARD NO.13 SHETTYHALLI SUB DIVISION

3. Head of Account which is Chargeable : P3292

4. Entrustment Order No. & Dt. : EE/DD/WO/538/2019-20, Dt 01-03-2019

5. Name of Contractor : MS TECHNICAL MANAGER (WEST)

6a. Time stipulated for completion of work : 90 days.

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 48 fo/2019-20

Page No. 486916 to 486926

1. Check measurement of the Asst. : M.B.No.....

Page No.....

9. Name of the Office / Official In charge of the work : AEE Shettyhalli

10. a) Asst. Eng/ Junior Eng. : Krishnamurthy

b) Asst. Exe. Engineer : Jayardhan.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
10 08 4	981223=00	—	18777-00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Krishnamurthy

ASST. ENGINEER

ASST.EXE.ENGINEER
SHETTYHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.